Arizona State Transportation Board

Annual Report On The Statewide Transportation Acceleration Needs Account (STAN)

Submitted To

The Honorable Janice K. Brewer Governor, State of Arizona

The Honorable Andy Biggs President, Arizona State Senate

The Honorable Andy Tobin Speaker, Arizona House of Representatives

As of July 1, 2013

Background

Laws 2006, Chapter 345, Section 9 established the Statewide Transportation Acceleration Needs (STAN) Account in order to provide funding for critically needed highway construction projects throughout Arizona. Paragraph (L) requires that on or before July 1 of each year, the State Transportation Board shall submit a report to the Governor, President of the Senate, and Speaker of the House on its activities pursuant to Section 9. It is for this reason that this report has been prepared.

FUNDING

Laws 2006, Chapter 344, Section 48 provided initial funding for the STAN Account in the form of a \$245,000,000 appropriation from the State General Fund, and a \$62,000,000 appropriation from the State Highway Fund. Laws 2006, Chapter 345, Section 9 allows the State Transportation Board to invest these funds with the State Treasurer, and allows all monies earned on the investment of these funds to be deposited to the STAN Account.

Laws 2007, Chapter 267 established two new sub-accounts within the STAN Account, namely the Reimbursement of Interest Costs sub-account, and the Roads of Regional Significance Congestion Mitigation sub-account. Laws 2007, Chapter 267 appropriated \$10,000,000 from the STAN Account into each sub-account.

Laws 2007, Chapter 255 appropriated \$62,000,000 from the State Highway Fund to the STAN Account. Laws 2008, Chapter 53 later transferred \$42,000,000 from the STAN Account to the Department of Public Safety.

Laws 2009, First Special Session, Chapter 1 transferred \$104,000,000 of State General Funds originally appropriated to the STAN Account back to the State General Fund.

In addition, \$10,000,000 has been reserved in STAN funding pursuant to Laws 2009, Third Special Session, Chapter 7, Section 43. A STAN Restoration Account has been established and \$10,000,000 was transferred to this account in August, 2010. To date, although a project has been identified for the funds, no expenditures have been from this account.

As of June 30, 2012, all appropriations had been fully deposited to, or transferred from the STAN Account. To date, the STAN Account and its sub-accounts have earned \$34,274,618 in interest. In addition, the STAN Account has disbursed \$219,418,223 in project costs, leaving an ending balance in the STAN Account as of June 30, 2012 of \$38,265,405.

Chapter 345, Section 9 also directs that all funds in the STAN Account will be allocated to certain counties and groups of counties based on population thresholds. As written, funding in the STAN Account is to be allocated as follows:

Maricopa County	60%
Pima County	16%
All Other Counties (Combined)	24%

While the original project approvals were consistent with this split, the transfer of the \$104,000,000 of STAN funds as required in Laws 2009, First Special Session, Chapter 1, did not allow this split to be achieved. Since all of the other STAN projects were approved and underway at the time of the transfer, there was no opportunity to re-allocate funding among the three regions and the impact of the transfer fell disproportionately on projects in Maricopa County.

APPROVED PROJECTS

In Fiscal Year 2007, the State Transportation Board, working in conjunction with the state's Metropolitan Planning Organizations (MPOs) and Councils of Governments (COGs), approved 10 highway construction projects for funding. It also approved 6 design projects associated with the 10 highway projects (the other four projects having already been designed). In addition, the Board approved funding for right-of-way protection on the planned Williams Gateway Freeway. The total approved STAN funding for these projects is \$319,500,000. Because of the STAN funding, the projects approved by the Board were expected to be accelerated from one to fourteen years.

In Fiscal Year 2008, the State Transportation Board approved \$8,000,000 of funding to accelerate a project on SR 77 in Pima County (Calle Concordia to Tangerine Road). In addition, it approved \$10,000,000 of funding from the Reimbursement of Interest Costs sub-account to reimburse the MAG region and the cities of Goodyear, Avondale and Litchfield Park for certain interest costs associated with the acceleration of work on I-10 from Loop 101 to Sarival Road. The Board also approved \$10,000,000 of funding from the Roads of Regional Significance and Congestion Mitigation sub-account for the acceleration of a project in the Town of Queen Creek. Finally, the Board took action to slightly adjust the level of funding for three MAG region design projects and two PAG region construction projects originally approved in FY 2007.

As a result of the transfer of \$104,000,000 from the STAN Account to the State General Fund as required by Laws 2009, First Special Session, Chapter 1, Section 28, STAN funding for three projects was eliminated. The three projects that were impacted by this transfer are:

Route: Interstate 10

Project Location: Verrado Way to Sarival Road

Project Description: Construct one additional general purpose lane in each direction

Estimated Cost: \$43,200,000 STAN Expenditures: \$0

Project Status: Project was selected for funding with American Reinvestment and Recovery

Act (ARRA) funds and has been completed. **Years Project Accelerated:** 14 Years

Route: Interstate 17

Project Location: SR 74 to Anthem Way

Project Description: Construct one additional general purpose lane in each direction

Estimate Cost: \$30,500,000 STAN Expenditures: \$0

Project Status: Project was selected for funding with American Reinvestment and Recovery

Act (ARRA) funds and has been completed.

Year Project Accelerated: 14 Years

Route: SR 802, Williams Gateway Freeway

Project Location: Santan Freeway to Ellsworth Road **Project Description:** Advance acquisition of right-of-way

Estimated Cost: \$20,400,000 STAN Expenditures: \$0

Project Status: City of Mesa has provided funding through the issuance of Highway Project

Advancement Notes (HPANs)

Years Project Accelerated: 7 Years

PROJECT DETAILS

The following section details each individual project approved by the State Transportation Board for STAN funding.

Maricopa County Projects

Route: Interstate 10

Project Location: Verrado Way to Sarival Road

Project Description: Design Project

Estimated Cost: \$2,700,000 Expenditures to Date: \$2,484,666 Project Status: Design complete Years Project Accelerated: 13 Years

Route: Interstate 17

Project Location: SR 74 to Anthem Way **Project Description:** Design Project

Estimated Cost: \$2,600,000

Expenditures to Date: \$2,509,334 Project Status: Design complete Years Project Accelerated: 14 Years

Route: Loop 101, Pima Freeway

Project Location: Tatum Boulevard to Princess Drive

Project Description: Design Project

Estimated Cost: \$2,500,000

Expenditures to Date: \$1,342,729 Project Status: Design complete Years Project Accelerated: 2 Years

Route: Loop 101, Pima Freeway

Project Location: Tatum Boulevard to Princess Drive

Project Description: Construct one additional high-occupancy vehicle (HOV) lane in each

direction

Estimated Cost: \$30,000,000 Expenditures to Date: \$16,310,522 Project Status: Project is complete Years Project Accelerated: 3 Years

Route: Loop 101, Price Freeway

Project Location: Baseline Road to Santan Freeway

Project Description: Design Project

Estimated Cost: \$3,000,000

Expenditures to Date: \$1,959,089 Project Status: Design complete Years Project Accelerated: 2 Years

Route: Loop 101, Price Freeway

Project Location: Baseline Road to Santan Freeway

Project Description: Construct one additional high-occupancy vehicle (HOV) lane in each

direction

Estimated Cost: \$35,500,000 Expenditures to Date: \$33,207,547 Project Status: Project is complete Years Project Accelerated: 2 Years

Route: Loop 303, Estrella Freeway

Project Location: Loop 303 and Bell Road

Project Description: Design Project

Estimated Cost: \$1,500,000 **Expenditures to Date:** \$79,809

Project Status: CMAR Project underway; project combined with other Loop 303 CMAR

projects

Years Project Accelerated: 1 Year

Route: Loop 303, Estrella Freeway

Project Location: Loop 303 and Bell Road

Project Description: Construct new Traffic Interchange

Estimated Cost: \$11,000,000

Expenditures to Date: \$31,000,862 **Project Status:** CMAR Project underway

Years Project Accelerated: 3 Years

Route: Loop 303, Estrella Freeway

Project Location: Cactus Road and Waddell Road

Project Description: Design Project

Estimated Cost: \$1,300,000

Expenditures to Date: \$2,644,402

Project Status: CMAR Project underway

Years Project Accelerated: 1 Year

Route: Loop 303, Estrella Freeway

Project Location: Cactus Road and Waddell Road **Project Description:** Construct crossroad improvements

Estimated Cost: \$9,200,000 **Expenditures to Date:** \$0

Project Status: CMAR Project underway; project combined with other Loop 303 CMAR

projects

Years Project Accelerated: 3 Years

Route: Interstate 10

Project Location: Loop 101 – Sarival Road **Project Description:** Reimburse Interest Costs

Estimated Cost: \$10,000,000

Expenditures to Date: \$10,380,499 Project Status: Project is complete Years Project Accelerated: 3 to 6 Years

Route: Ellsworth Road

Project Location: Hunt Highway to Chandler Heights **Project Description:** Construct Capacity Improvements

Estimated Cost: \$10,000,000 Expenditures to Date: \$10,000,000 Project Status: Project is complete Years Project Accelerated: 5 Years

Pima County Projects

Route: Interstate 10

Project Location: Pinal Air Park to Tangerine Road

Project Description: Construct one additional general purpose lane in each direction

Estimated Cost: \$27,000,000 Expenditures to Date: \$29,631,270 Project Status: Project is complete Years Project Accelerated: 1 to 3 Years

Route: SR 86

Project Location: Town of Sells

Project Description: Construct roadway widening

Estimate Cost: \$14,000,000

Expenditures to Date: \$14,304,251 Project Status: Project is complete Years Project Accelerated: 1 Year

Route: SR 86

Project Location: Valencia to Kinney Road

Project Description: Construct intersection improvements

Estimated Cost: \$1,600,000 Expenditures to Date: \$200,146 Project Status: Project is complete Years Project Accelerated: 3 Years

Route: SR 77

Project Location: Calle Concordia to Tangerine Road **Project Description:** Construct roadway widening

Estimated Cost: \$8,000,000

Expenditures to Date: \$8,014,543 Project Status: Project is complete Years Project Accelerated: 2 Years

Thirteen Other County Projects

Route: Interstate 10

Project Location: Pinal Air Park to Picacho Peak

Project Description: Construct one additional general purpose lane in each direction

Estimate Cost: \$75,500,000

Expenditures to Date: \$55,348,554

Project Status: Project is under construction

Years Project Accelerated: 1 Year