

Evaluation Table

PEP ID:	XXXXX
Manufacturer:	Name of Manufacturer
Product Name:	Name of Product

606, 607, 608 Signing

607 Breakaway Assembly (Slip Base)

ADOT Standard Specification: 607

ADOT Standard Drawing: S-3 series

Responsible Section: Traffic Group

Material Property	Specification/ Test Method	Requirement	Results	Pass/ Fail
Slip Base Selection	S-3 (1 of 16)	Slip Bases shall be installed in accordance with the slip base selection chart (Used for 2 S, 2 ½ S, 2 ½ T square perforated sign post configurations)		
Assembly	S-3 (16 of 16)	All slip bases shall be pre-assembled by the manufacturer. (Previous allowance given to separate top and bottom assembly for shipping purposes with all hardware included, please specify)		
One-Piece Assembly	S-3 (16 of 16)	Anchor tube and bottom slip base shall be welded together into a one-piece assembly installed in the foundation.		
MASH Testing	PEP Internal	Attach MASH Test Reports to the product evaluation for committee review, if available.		